



CONSTRUCTION NOTICE UPDATE for HAMPTON October/November 2017

Kecoughtan Road Sanitary Sewer Pipeline Replacement Construction

-- IVY HOME ROAD WORK --

HRSD, your regional wastewater treatment utility, continues working on a project to replace approximately 1,000 linear feet section of sanitary sewer pipelines connecting to and located along Kecoughtan Road from Ivy Home Road to Clyde Street.

WHAT YOU NEED TO KNOW:

The contractor nears completion of the pipeline installation at the Ivy Home Road and Kecoughtan Road intersection.

- The current traffic patterns will stay in place until the Ivy Home Road intersection crossing is completed.
- **An unplanned relocation of the city water main was required while the pipes were exposed. This work delayed the contractor a few weeks but has now been completed.**
- The contractor will now complete the planned sewer pipeline work.
- This work is estimated to take two weeks and is weather and situation dependent.
- Road restoration work is also estimated to begin next week.

While our project team works diligently to minimize impacts, you may notice increased noise, traffic and the crews and heavy equipment (with back-up safety alarms) associated with construction. Please take care when traveling around the construction area and for your safety, do not enter the site.

For additional information please visit the project's website page,
www.hrsd.com/Kecoughtan.

Thank you for your support of this effort to help achieve HRSD's vision:
Future generations will inherit clean waterways and are able to keep them clean.

Should you have any questions or comments, you may contact:

HRSD Community Relations Liaison:
Karen C. Russo-Scarano
(757) 460-7000
krusso@hrsdc.com

HRSD Project Manager:
Jeremiah Burford
(757) 318-4325
jburford@hrsdc.com