Bookmark from Table of Contents to section, table,etc

Chapter / Section	Project Type	Primary Reviewer	Comments
Executive Summary	Gravity Sewer Rehab / Replace	Chief Engineer	
Project Background and Purpose	Gravity Sewer Rehab / Replace		
Existing Facility / Asset Conditions	Gravity Sewer Rehab / Replace	Asset Management	
Hydraulic Evaluation	Gravity Sewer Rehab / Replace	Hydraulic Analysis Manager	
Environmental / Permitting	Gravity Sewer Rehab / Replace	Lauren Grimmer	
Rehab/Replacement Methods & Materials	Gravity Sewer Rehab / Replace		
Alternative Development/Comparison/Selection	Gravity Sewer Rehab / Replace	Interceptors, Ron Corby/JD	
Easements / Real Estate Considerations	Gravity Sewer Rehab / Replace	Real Estate Managers	
Potential impacts to private utilities regarding	Gravity Sewer Rehab / Replace	Real Estate Managers	Consider costs to HRSD for private utility relocations and/or construction
relocations, costs, easement needs, schedule delays.			assistance.
Alternatives Evaluation / Life Cycle Cost Analysis / TBL /	Gravity Sewer Rehab / Replace	Ryan Radspinner	
HRSD staffing O&M requirements / Rankings			
Project Total Budget Development (all phases)	Gravity Sewer Rehab / Replace	PM/Director/Finance	
Conclusion and Recommendations	Gravity Sewer Rehab / Replace		
Project Proposed Completion Schedule, Phasing, Project	Gravity Sewer Rehab / Replace		Include OPCC and proposed HRSD review periods, meetings, etc. where HRSD
Delivery			staff would need to be involved
Risk Identification and Possible Mitigation Considerations	Gravity Sewer Rehab / Replace		
Stakeholder / Public Coordination and Communication	Gravity Sewer Rehab / Replace	Lisa Bolen	
Approach			
CWRLF Requirements (if applicable)	Gravity Sewer Rehab / Replace	Melissa Josey-White	
Operation and Maintenance Considerations	Gravity Sewer Rehab / Replace	Interceptors	
Preconstruction Assessment Damage Mitigation	Gravity Sewer Rehab / Replace	Real Estate Managers	Evaluate proposed alternatives for potential to cause damage to nearby
			structures. While possibly too early to do a full assessment, they should be
			able to determine the relative risk of each alternative to damage nearby
			structures, etc. Consider combining with Risk ID and Mitigation section
Appendices, including preliminary drawings, as	Gravity Sewer Rehab / Replace		
appropriate			

Chapter / Section	Project Type	Primary Reviewer	Comments
Executive Summary	Force Main	Chief Engineer	
Project Background and Purpose	Force Main		
Existing Facility / Asset Conditions	Force Main	Asset Management	
Hydraulic Evaluation	Force Main	Hydraulic Analysis	
		Manager	
Environmental / Permitting	Force Main	Lauren Grimmer	
Pipeline Methods & Materials	Force Main	Interceptors	
Alternative	Force Main	Interceptors	Include evaluation of FM size vs. velocity for the anticipated range of
Development/Comparison/Selection			flows
Easements / Real Estate Considerations	Force Main	Real Estate Managers	
Potential impacts to private utilities regarding	Force Main	Real Estate Managers	Consider costs to HRSD for private utility relocations and/or construction
relocations, costs, easement needs, schedule			assistance.
delays.			
Alternatives Evaluation / Life Cycle Cost	Force Main	Ryan Radspinner	
Analysis / TBL / HRSD staffing O&M			
requirements / Rankings			
Project Total Budget Development (all phases)	Force Main	PM/Chief/Finance	
Conclusion and Recommendations	Force Main		lasted ODCC and granted UDCD as increasing a specific as at a whole
Project Proposed Completion Schedule,	Force Main		Include OPCC and proposed HRSD review periods, meetings, etc. where
Phasing, Project Delivery	Force Main		HRSD staff would need to be involved
Risk Identification and Possible Mitigation Considerations	Force Main		
Stakeholder / Public Coordination and	Force Main	Lisa Bolen	
Communication Approach	roice iviaiii	LISA BOIEII	
CWRLF Requirements (if applicable)	Force Main	Melissa Josey-White	
Operation and Maintenance Considerations	Force Main	Interceptors	Location of air vents, valves and other items requiring periodic or
Operation and Maintenance Considerations	Torce Iviairi	interceptors	eventual maintenance, including long-term replacement of anodes,
			bolts, etc.
Electrical, Instrumentation and Control	Force Main	Electrical and	Generally only if there are automated valves, rectifier stations,
Considerations (is applicable)	Torce main	Instrumentation	pressure/FM/Salinity/PH meters, etc.
Prconstruction Assessment Damage Mitigation	Force Main	Real Estate Managers	Evaluate proposed alternatives for potential to cause damage to nearby
	. 0. 00	near zotate managero	structures. While possibly too early to do a full assessment, they should
			be able to determine the relative risk of each alternative to damage
			nearby structures, etc. Consider combining with Risk ID and Mitigation
			section
Appendices, including preliminary drawings, as	Force Main		
appropriate			
Coordination	Force Main		HRSD and External projects, maintenance activities, and initiatives

Chapter / Section	Project Type	Primary Reviewer	Comments
Executive Summary	PS / PRS / OLSF	Chief Engineer	
Project Background and Purpose	PS / PRS / OLSF	· ·	
Existing Facility / Asset Conditions	PS / PRS / OLSF	AM	
Hydraulic Evaluation	PS / PRS / OLSF	HAMs	
Alternative	PS / PRS / OLSF		Include preliminary pump selections showing number of pumps, system
Development/Comparison/Selection			curve and where proposed pumps will operate relative to POR across the min/max dry, and 2yr/5yr peak flow conditions
Easements / Real Estate Considerations	PS / PRS / OLSF	Real Estate Managers	Note that for any properties purchased for this project, a phase 1 ESA to be performed.
Potential impacts to private utilities regarding	PS / PRS / OLSF	Real Estate Managers	
relocations, costs, easement needs, schedule delays.			Account for needed easements and access / setbacks for private utilities currenty located on parcels being considered for HRSD purchase and for proposed private utilies to service constructed HRSD facilities on parcel.
Standby Power, Electrical, Instrumentation and Control Considerations	PS / PRS / OLSF	E&I Division, Automotive	
Odor Control Analysis and Considerations	PS / PRS / OLSF	Mark Feltner	
Alternatives Evaluation / Life Cycle Cost Analysis / TBL / HRSD staffing O&M requirements / Rankings	PS / PRS / OLSF	BCE Team	Should ISI Envision workshop be deferred to early Design Phase?
Environmental / Permitting	PS / PRS / OLSF	Lauren Grimmer	Environmental Site Assessment, Wetland Delineation, Protected Species, Invasive Species, Historical & Cultural Resources
Project Total Budget Development (all phases)	PS / PRS / OLSF	PM/Director/Finance	Include OPCC
Conclusion and Recommendations	PS / PRS / OLSF		What would be included in this section that isn't discussed in the ES or some other seciton of the PER?
Project Proposed Completion Schedule, Phasing, Project Delivery	PS / PRS / OLSF		Include OPCC and proposed HRSD review periods, meetings, etc. where HRSD staff would need to be involved
Architectural and Site Considerations and Options	PS / PRS / OLSF	Architectural Review Committee	Provide architectural options as per standards
Risk Identification and Possible Mitigation Considerations	PS / PRS / OLSF		
Stakeholder / Public Coordination and Communication Approach	PS / PRS / OLSF	Lisa Bolen	
CWRLF Requirements (if applicable) Operation and Maintenance Considerations	PS / PRS / OLSF PS / PRS / OLSF	Melissa Josey-White	

Preconstruction Assessment Damage Mitigation	PS / PRS / OLSF	Real Estate Managers	Evaluate proposed alternatives for potential to cause damage to nearby structures. While possibly too early to do a full assessment, they should be able to determine the relative risk of each alternative to damage nearby structures, etc. Consider combining with Risk ID and Mitigation section
Hydraulic Institute Compliance	PS / PRS / OLSF	Interceptors/PM	Tabular review of how the the proposed design will comply with HI standards (this may need to be delayed until further in design)
Consider adding to above "& Physical Modeling"			Determination if and when physical modeling will be performed with consideration of the type of project (new/replacement vs. rehabilitation)
Appendices, including preliminary drawings, as appropriate	PS / PRS / OLSF		
Sea Level Rise and Resilience	PS / PRS / OLSF	Planning & Analysis	What elevation will protective measures be taken and what hardening approaches will generally be considered/employed? If the current elevation differs from HRSD's long term planning elevation, what is the feasability/cost to provide that level of protection today or to retrofit the asset(s) in the future.
Site Design	PS / PRS / OLSF		Access, Parking, Driveway, Stormwater Management, E&S
Coordination	PS / PRS / OLSF		HRSD and External projects, maintenance activities, and initiatives

Chapter / Section	Project Type	Primary Reviewer	Comments
Executive Summary	Buildings	Chief Engineer	
Project Background and Purpose	Buildings		
Existing Facility / Asset Conditions	Buildings	Asset Management	
Alternative	Buildings		
Development/Comparison/Selection			
Easements / Real Estate Considerations	Buildings	-	Note that for any properties purchased for this project, a phase 1 ESA to be performed.
Potential impacts to private utilities regarding	Buildings	Real Estate Managers	Account for needed easements and access / setbacks for private
relocations, costs, easement needs, schedule			utilities currenty located on parcels being considered for HRSD
delays.			purchase and for proposed private utilies to service constructed HRSD facilities on parcel.
Standby Power, Electrical, Instrumentation and	Buildings	E&I Division,	
Control Considerations		Automotive	
Materials of Construction	Buildings	Ray Holmes	Roof and exterior walls
HVAC Considerations	Buildings		Note that FM only maintains main office facilities - plants are
		Facility Maint/Ops	responsible for their own maintenance
Alternatives Evaluation / Life Cycle Cost	Buildings	Ryan Radspinner	
Analysis / TBL / HRSD staffing O&M			
requirements / Rankings			
Environmental / Permitting	Buildings	Lauren Grimmer	
Project Total Budget Development (all phases)	Buildings	PM/Director/Finance	e
		Include OPCC	
Conclusion and Recommendations	Buildings		
Project Proposed Completion Schedule,	Buildings		Include OPCC and proposed HRSD review periods, meetings, etc. where
Phasing, Project Delivery			HRSD staff would need to be involved
Architectural and Site Considerations and	Buildings	Architectural Review	
Options		Committee	Provide architectural options as per standards
Risk Identification and Possible Mitigation	Buildings		
Considerations			
Stakeholder / Public Coordination and Communication Approach	Buildings	Lisa Bolen	
CWRLF Requirements (if applicable)	Buildings	Melissa Josey-White	
Operation and Maintenance Considerations	Buildings	Facility Maint/Ops	assuming this may also include admin building on WWTP sites
Prconstruction Assessment Damage Mitigation	Buildings	Real Estate Managers	Evaluate proposed alternatives for potential to cause damage to nearby structures. While possibly too early to do a full assessment, they should be able to determine the relative risk of each alternative to damage nearby structures, etc.

Appendices, including preliminary drawings, as appropriate	Buildings		
Sea Level Rise and Relience	Buildings	Planning & Analysis	What elevation will protective measures be taken and what hardening approaches will generally be considered/employed? If the current elevation differs from HRSD's long term planning elevation, what is the feasability/cost to provide that level of protection today or to retrofit the asset(s) in the future.

Chapter / Section	Project Type	Primary Reviewer	Comments
Executive Summary	Treatment / Process	Chief Engineer	
Project Background and Purpose	Treatment / Process		
Existing Facility / Asset Conditions	Treatment / Process	Asset Management	
Hydraulic / Process Evaluation	Treatment / Process	Hydraulic Analysis	
		Manager	
Alternative	Treatment / Process		Include preliminary pump selections showing number of pumps, system
Development/Comparison/Selection			curve and where proposed pumps will operate relative to POR across
			the min/max dry, and 2yr/5yr peak flow conditions
Real Estate Considerations	Treatment / Process	Real Estate Managers	Note that for any properties purchased for this project, a phase 1 ESA
			to be performed.
Standby Power, Electrical, Instrumentation and	Treatment / Process	E&I Division,	
Control Considerations		Automotive	
Odor Control Analysis and Considerations	Treatment / Process	Mark Feltner	
Alternatives Evaluation / Life Cycle Cost	Treatment / Process	Ryan Radspinner	
Analysis / TBL / HRSD staffing O&M			
requirements / Rankings			
Environmental / Permitting	Treatment / Process	Lauren Grimmer	
Project Total Budget Development (all phases)	Treatment / Process	PM/Director/Finance	e
		Include OPCC	
Conclusion and Recommendations	Treatment / Process		
Project Proposed Completion Schedule,	Treatment / Process		Include OPCC and proposed HRSD review periods, meetings, etc. where
Phasing, MOPO, Project Delivery			HRSD staff would need to be involved
Architectural and Site Considerations and	Treatment / Process	Architectural Review	
Options		Committee	Provide architectural options as per standards
Risk Identification and Possible Mitigation	Treatment / Process		
Considerations			
Stakeholder / Public Coordination and	Treatment / Process	Lisa Bolen	
Communication Approach			
CWRLF Requirements (if applicable)	Treatment / Process	Melissa Josey-White	
Operation and Maintenance Considerations	Treatment / Process	Operations	
Prconstruction Assessment Damage Mitigation	Treatment / Process	Real Estate Managers	Evaluate proposed alternatives for potential to cause damage to nearby
			structures. While possibly too early to do a full assessment, they should
			be able to determine the relative risk of each alternative to damage
			nearby structures, etc. Consider combining with Risk ID and Mitigation
Hadaaalia baathata Caar P	Tourstone and 15	0	section Applicable to any numb application. Tabular review of how the the
Hydraulic Institute Compliance	Treatment / Process	Operations	Applicable to any pump application. Tabular review of how the the
			proposed design will comply with HI standards (this may need to be
			delayed until further in design)

Appendices, including preliminary drawings, as appropriate
Sea Level Rise and Relience

Treatment / Process

Treatment / Process

Planning & Analysis

What elevation will protective measures be taken and what hardening approaches will generally be considered/employed? If the current elevation differs from HRSD's long term planning elevation, what is the feasability/cost to provide that level of protection today or to retrofit the asset(s) in the future.