

Asbestos Check List

Concerns:	Yes	No	Unsure
Is there asbestos in the building, is the roof made of asbestos, or is the pipe made of asbestos? (If unsure, contact Safety Division)			
Will the identified asbestos need to be removed or disturbed?			
Is the asbestos removal contractor licensed within the State of Virginia?			
Has the contractor submitted proof of their license?			
Is the asbestos removal job within a building? If "yes", HRSD will need to hire a separate Project Monitor to perform air sampling within HRSD Building.			
Will over 10 linear feet or 10 square feet of asbestos pipe or friable asbestos be removed? Will over 5,585 feet of asbestos roofing be removed? If so, the asbestos removal contractor will need to notify the state of Virginia 20 calendar days ahead of time. (Make sure notification was made.)			
Will the contractor be using OSHA approved removal techniques (i.e. wet methods)? If unsure, contact Safety.			
Does the Contractor's plan include bagging or poly-wrapping the asbestos waste? The handling method and protocol is required in the plan.			
Has the Contractor been specifically instructed to provide HRSD with a manifest stating which landfill the asbestos waste was taken to for disposal? This manifest is a required submittal.			
Will the building be demolished? If yes, an asbestos inspection is required.			
If you checked "unsure" on any of the above items, contact the Safety Division for assistance.			